

207 Whitman St.

July 16, 1959

#25588

Jack Sylvia

W.S. Morris St., N x Pontiac St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Main
to be extended. 50¢ AGREEMENT.

Measure of $3/4$ " stop:

S x S line Westland Street	72.7
E x W " Morris Street	8.0
N x S " House	2.5

Main is 18 ft. E x W line

Work done August 14, 1959

(over)

36 ft. of 3/4" copper tubing type K, soft.....	\$	20.16
Labor.....	\$	12.02
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.—
Tapping machine use.....	\$	3.—
Motocrane use.....	\$	7.—
Loader use.....	\$	3.50