

24 Milbury St.

August 10, 1959

#25606

John Cabral

E.S. Milbury St., S x Butler St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay
with drain.

Measure of 3/4" Stop:

S x S line Butler Street	353.6
W x E " Milbury Street	5.6
S x N " House	17.1

Main is 26 ft. W x E line

Laid with drain

Work done August 19, 1959

(over)

48 ft. of 3/4" copper tubing type I, soft.....	\$ 26.88
Labor.....	\$ 23.80
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Loader use.....	\$ 7.--
1 street cut: 4' x 2' Oil and Gravel.....	\$