

170 Willow St.

Oct. 22, 1959

#25660 Francis B. Morse, Jr. Tel. 6-5118
N.E. cor. Willow St. & Caroline St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Will
notify when ready.

Measure of $3/4$ " Stop:

E x E line Caroline Street	54.5
S x N " Willow Street	6.0
W x E " House	.8

Main is 26 ft. S x N line
Work done November 2, 1959

(over)

54 ft. of 3/4" copper tubing type X, soft.....	\$	32.40
Labor.....	\$	19.68
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. cplg., fig. 415 - Red Hed..	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Motocrane use.....	\$	7.--
Loader use.....	\$	7.--