

#25668

43 Summit St.

November 4, 1959

Quentine Youngblood

S.E. cor. Hillman St., x Summit St.

Please install $3/4$ " City Meter & $3/4$ " copper
to supply cottage . Lay with drain.

Service replaces $5/8$ " ser. #10637 which
formerly supplied this lot.

Measure of $3/4$ " Stop:

E x E line Summit Street	66.2
N x S " Hillman Street	7.9
E x W " House	41.0

Laid with drain - Main is 18 ft. N x S line

Work done December 22, 1959

(over)

73 ft. of 3/4" copper tubing type K, soft.....	\$ 45.26
Labor.....	\$ 31.02
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
1-3/4" cop. to cop. cplg., A-1525.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--