

203 Rockland St.

December 1, 1959

#25683 Donald Gundersen
N. S, Seymour St. W x Fort St.

Please install 3/4" City Meter and
3/4" Copper service to supply bungalow. Lay
with drain.

Measure of 3/4" Stop:

W x W line Fort Street	113.4
S x N " Seymour Street	5.0
W x E " House	3.6
Main is 33 ft. S x N line - Laid with drain	
Work done January 7, 1960	

(over)

56 ft. of 3/4" copper tubing type "A", soft.....	\$	34.72
Labor.....	\$	36.24
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Compressor use.....	\$	7.50
1 street cut: 4' x 2' Oil & Gravel.....	\$	