

Tel: 4-5118

163 David St.

April 22, 1960

#25729 Louis Dumont
N.S. Charles St., W x Mina St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay
with drain. 50¢ AGREEMENT.
Measure of 3/4" Stop:

W x W line Mina Street	262.4
S x N " Charles Street	8.5
E x W " House	12.4

Main is 32 ft. S x N line
Laid with drain

Work done June 6, 1960

(over)

55 ft. of 3/4" copper tubing type K, soft.....	\$	34.10
Labor.....	\$	18.60
1-3/4" corporation, fig. 438 - R. H.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Loader use.....	\$	7.--
1 street cut: 5' x 2' dirt		