

834 Tarkiln Hill Rd.

May 9, 1960

#25744

Frank Prachniak

W.S. Lafayette St., N x Carlisle St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " Stop:

N x N line Carlisle St.	331.8
E x W " Lafayette St.	7.7
N x S " House	9.1

Laid with drain

Main is 18 ft. E x W line

Work done June 10, 1960

24 ft. of 3/4" copper tubing type K, soft.....	\$ 14.88
Labor.....	\$ 16.20
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 3.00
Loader use.....	\$ 7.00
1-3/4" cop. to cop. cplg., A-1525.....	\$

Owner's plumber supplied & installed 16 ft. of
 3/4" copper from a point 6 ft. inside
 property line to inside cellar.