

Tel: 3-9886

74 Nelson St.

June 17, 1960

#25768

Manuel G. Costa

W.S.Alva St., N x Fairmount St.

Please install 3/4" City Meter &
3/4" Copper service to supply cottage. Lay
with drain.

Measure of 3/4" Stop:

N x N line Fairmount Street

289.1

E x W " Alva Street

4.7

N x S " House

18.3

Laid with drain

Main is 14 ft. E x W line

Work done July 11, 1960

(over)

41 ft. of 3/4" copper tubing type K, soft.....	\$ 25.42
Labor.....	9.30
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed....	
1 C. I. stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	3.00
Loader use.....	3.50