

Tel: 4-3703

20 Milbury St.

July 18, 1960

#25796

John Cabral

E.S. Milbury St., S x Butler St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Lay
with drain.

S x S Line Butler Street-----481.2

W x E Line Milbury Street -----6.0 6.0

S X N Line House -----12.5

Laid with Drain

Work Done August 23, 1960

over

50' of 3/4" copper tubing type K, soft-----	\$31.00
Labor -----	16.40
1-3/4" corporation, Fig. 438-Red Head-----	
1-3/4" cop. to cop. stop, Fig. 415-----	
Carting -----	2.00
Tapping Machine use -----	3.00
Loader use -----	7.00
1 Street Cut: 5'x 2' -- Oil Gravel-----	

1 - C.I. STOP BOX, COMPLETE - - - \$