

Tel: 7-8579

35 Oaklawn St.

Sept. 15, 1960

#25826

Albert O. Correia

N.W. Cor. Capitol St. & Rod. Fr.

E Blvd. (W)

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " Stop:

E x E line Rodney French Blvd. (W) 44.5

S x N " Capitol Street 7.8

W x E " House 19.2

Laid with drain

Main ds 32.2 ft. S x N line

Work done October 17, 1960

(over)

50 ft. of 3/4" copper tubing type K, soft.....	\$	31.--
Labor.....	\$	26.46
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Loader use.....	\$	7.--
Compressor use.....	\$	3.--
1 street cut: 5' x 2' Pen. Mac.....	\$	