

Tel: 2-9837

226 Bates St.

November 7, 1960

"25852

Orazio Cardullo

W.S. Conduit St., S x Dawson St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " Stop:

S x S line Dawson Street	51.9
E x W " Conduit Street	8.0
S x N " House	7.2

Laid with drain

Main is 18.5 ft. E x W line

Work done November 17, 1960

(over)

39 ft. of 3/4" copper tubing type K, soft.....	\$ 21.06
Labor.....	\$ 23.70
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Loader use.....	\$ 7.--