

Tel: 4-8391 c/o Saulte Perry, 16 Howard St., No.
Dartmouth, Mass.

December 29, 1960

#25873

Seventh-Day Adventist Church
W.S. Rockdale Ave., N x Westbrook St.

Please install 1" City Meter & 1"
Copper service to supply church. Lay with
drain.

Measure of 1" Copper Stop;

N x N line Westbrook Street	96.3
-----------------------------	------

E x W " Rockdale Avenue	8.4
-------------------------	-----

S x N " Building	4.9
------------------	-----

Main is 19.6 ft. E x W line

Laid with drain

Work done December 28, 1960

(over)

45½' of 1" copper tubing type K, soft.....	\$ 30.49
Labor.....	\$ 22.68
1-1" corporation, fig. 438 - R. H.....	\$
1-1" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 Caldwell Stop Box #1.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Loader use.....	\$ 7.--