

Tel: 4-7141

371 Court St.

June 30, 1961

#25949

George Martin

W.S. Alva St., N x Winslow St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Lay with
drain.

Measures of 1" Stop:

N x N line Winslow Street

201.0

E x W " Alva Street

5.0

S x N " House

2.6

Main is 1 1/4 ft. E x W line

Laid with drain

Work done November 9, 1961

(over)

P	35 ft. of 1" copper tubing type K, soft.....	\$ 26.25
	Labor.....	\$ 19.38
P	1-1" corporation, fig. 438 - Red Hed.....	\$
P	1-1" cop. to cop. stop, fig. 415 - Red Hed....	\$
1	1 Caldwell stop box, complete.....	\$
	Carting.....	\$ 2.00
	Tapping machine use.....	\$ 5.00
	Loader use.....	\$ 7.00