

#26019

Lot 13

22 Tarkiln Hill Rd.

Oct. 4, 1961

D. J. Realty

W. S. Ridgewood Rd., N x Little Oak Rd.

Please install 1" City Meter & 1" copper service to supply house to curb stop only. Main to be laid.

Measures of 1" Curb Stop:

N x N line Little Oak St.

48.3

E x W " Ridgewood St.

5.8

N x S " House

16.0

Main is 14 ft. E x W line

Work done November 7, 1961

38 ft. of 1" copper from property line to meter July 12, 1962 - J. Barboza

(over)

|   |                                                 |    |       |
|---|-------------------------------------------------|----|-------|
| P | 14 ft. of 1" copper tubing type K, soft.....    | \$ | 10.50 |
|   | Labor.....                                      | \$ | 11.50 |
| P | 1-1" corporation, fig. 438 - Red Hed.....       | \$ |       |
| P | 1-1" cop. to cop. stop, fig. 415 - Red Hed..... | \$ |       |
| P | 1 Caldwell Stop Box, complete.....              | \$ |       |
|   | Carting.....                                    | \$ | 2.--  |
|   | Tapping machine use.....                        | \$ | 5.--  |
|   | Motocrene use.....                              | \$ | 3.50  |
|   | Loader use.....                                 | \$ | 3.50  |