

22 Tarkiln Hill Rd.

Oct. 4, 1961

#26027
Lot 9

D.J. Realty

W.S. Ridgewood Rd. N x Little Oak Rd.

Please install 1" City Meter &
1" Copper service to supply house to curb stop
only. Main to be laid

Measures of 1" Stop:

N.x N line of Little Oak ST.

396.0 ft.

E x W line of Ridgewood St.

6.0 ft.

S x N " " House

19.9 ft.

Main is 14 ft. E x W line

Work done December 14, 1961

(over)

Line Service only

38 ft. of 1" copper inside

P-14	14 ft. of 1" copper tubing type K, soft.....	\$ 10.50
	Labor.....	11.50
P-1-	1" corporation, fig 438- R.H.....	
P-1-	1" cop. to cop. stop, fig 415- R.H.....	
	Carting.....	2.--
P-1-	Caldwell stop box, complete (long).....	
	Tapping machine use.....	5.--
	Motocrane use.....	3.50
	Loader use.....	3.50