

22 Tarkiln Hill Rd.

#26035
Lot 5

Oct. 4, 1961

D.J. Realty

STI

W.S. Ridgewood Rd. S x Greenbrier Dr.

Please install 1" City Meter &
1" Copper service to supply house to curb stop
only. Main to be laid

Measure of 1" Stop:

S x S line Greenbrier St.

18.4

E x W " Ridgewood St.

5.7

S x N line house

39.1

Main is 14 ft. E x W line

Work done November 14, 1961

Line service

42 ft. of 1" cop. inside Camara Nov. 28, 1962 (over)

14 ft. of 1" copper tubing type K...	\$ 10.50
Labor.....	\$ 11.50
1-1" corporation, fig. 438 - R. H.....	\$
1-1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete (long).....	\$
Cutting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Motor pump use.....	\$ 3.50
Loader use.....	\$ 3.50