

Tel: 5-0017

July 27, 1962

#26168

Charles S. Wypych

E.S.Prescott St., S x Tarkiln Hill Rd

Please install 3/4" City Meter &
3/4" Copper service to supply house. Lay with
drain. Contractor-Lapolla Bros.

Measure of 3/4" curb stop:

S x S line Tarkiln Hill Rd.	214.7
-----------------------------	-------

W x E " Prescott St.	7.5
----------------------	-----

S x N " House	5.3
---------------	-----

Main is 32 ft. W x E line

Laid with drain

Work done September 6, 1962

(over)

68' of 3/4" copper tubing type K, soft	\$40.80
Labor.....	\$35.28
1-3/4" corporation, fig. 438 - R. H....	\$
1-3/4" cop. to cop. stop, fig. 415....	\$
1 Caldwell stop box, complete - long..	\$
Carting.....	\$ 2.--
Drilling machine use.....	\$ 3.--
Loader use.....	\$10.50
Compressor use.....	\$ 3.--
2-3/4" cop. to cop. cplg., A-1525.....	\$
1-6"x3/4" H-10527 Mueller D. S. Clamp..	\$
1 street cut: 4' x 2' Warrenite.....	\$