

Tel: 4-6888

341 Cedar St.

Nov. 14, 1962

#26215

Paul J. Manning

S.E. Cor. #64 Turner & Mt. Vernon Sts.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Lay with
drain.

Measure of 1" curb stop:

S x S line	Mt. Vernon St.	85.1
W x E "	Turner St.	7.8
S x N "	House	22.1

Main to line is 32 ft. W x E line

Work done 17 & 18, 1962

Laid with drain

(over)

50 ft. of 1" copper - 32 ft. out. - 18 ft. in	\$	40.50
Labor.....	\$	33.24
1 - 1" corp. fig. 438 R.H.	\$	
1-1" cop. to cop. stop, fig. 415 R.H.	\$	
1 Caldwell stop box, complete - long	\$	
Carting	\$	2.00
Drilling machine use	\$	5.00
Compressor use	\$	3.00
Loader use	\$	7.00
1 street cut ..6!..x.2!..warrenite	\$	
1 #H-10531 8" x 1" Mueller D.S. clamp	\$	