

Lot #80

22 Tarkiln Hill Rd.

Nov. 16, 1962

#26225

D.J.Realty

S.E.Cor. Holly Tree Lane, & Hillcrest
St.

Please install 1" City Meter & 1"
copper service to supply bungalow.

Measure of 1" stop:

E x E line of Hillcrest St.	43.9
N x S " " Holly Tree Lane	7.3
W x E " " House	11.1
N x N " " "	46.6

Main is 14 ft. from N x S line
Laid with drain
Work done Feb. 21, 1963

8 ft. of 1" cop: Main to curb stop.....	\$ 6.48
Labor.....	\$43.74
1-1" corp., fig. 438 Red Hed.....	\$
1-1" cop. to cool stop, fig. 415.....	\$
1 Caldwell stop box, complete-long....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 5.00
Loader use.....	\$ 3.50

Owner supplied and installed 45# ft. from
the curb stop to meter inside cellar