

Tel: 6-6416

101 Hathaway Blvd.

#26282

April 3, 1963

Raymond M. Sadeck

S.S. Topham St., E x Shawmut Ave.

Please install 3/4" City Meter &
3/4" Copper service to supply home. Lay with
drain. House moved from 61 Hathaway Road.

Measure of 3/4" Curb Stop:

W x W line Harvard St.	123.9
------------------------	-------

N x S line Topham St.	5.2
-----------------------	-----

E x W line house	5.7
------------------	-----

Main is 14 ft. N x S line

Laid with drain

Work done April 29, 1963

41 ft. 3/4" copper tubing: 14' out - 27' in.	\$ 24.60
Labor.....	\$ 13.68
1 3/4" cop. to cop. stop, fig. 415.....	\$
1 3/4" corporation, fig. 438 - R. H.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 3.00

Note: No Water Works equipment was used on this service