

Tel: 2-7990

20 Kane St.
Sept. 17, 1963

#26477

Frank Mello

S.S. Westbrook St., E x John St.

Please install $3/4$ " copper service
to supply ranch-home. Lay with drain.

Measures of $3/4$ " Curb Stop:

E x E line John St.	124.9
---------------------	-------

N x S " Westbrock St.	7.8
-----------------------	-----

W x E " House	3.1
---------------	-----

Main is 18 ft. N x S line

Work done November 22, 1963

(over)

46' of 3/4" cop.: 18' out 28' inc...	\$	28.52
Labor.....	\$	22.70
1 3/4" corporation, fig. 438 - R. H....	\$	
1 3/4" cop. to cop. stop, fig. 415....	\$	
1 Caldwell stop box, complete - long...	\$	
Carting.....		5.--
Drilling machine use.....		3.--
1 street cut: 5' x 2 1/2' Warrenite....	\$	
1 sidewalk cut: 10' x 2' Dirt.....		
Loader use.....	\$	10.50
1 #H10531 8"x3/4" Mueller D. B. Clamp..	\$	