

Tel: 5-3954

429 Prescott St.

March 16, 1964

#26606

Laurier R. Dumas

S.S.Armsby St., E x Pine Grove St.

Please install $3/4$ " copper service to
supply ranch house. Lay with drain.

Measures of 1" curb stop:

E x E line Pine Grove St.	359.9
---------------------------	-------

N x S line Armsby St.	8.0
-----------------------	-----

W x E line house	20.9
------------------	------

Main is 18 ft. N x S line

Work done June 5, 1964

Laid with drain

48 ft. 1" cop: 18' out - 30' in.....	40.80
Labor.....	23.40
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Drilling machine use.....	5.00
Loader use.....	7.00
1 6" x 1" Mueller D.S. Clamp, H-10527.....	