

Lot 101
#26632

April 10, 1964
D.J.Realty
E.S.Greenbrier Drive, N x Green-
brier Ct.

Please install 1" Copper service
to supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

N x N-line Greenbrier Ct.	203.2
W x E " Greenbrier Dr.	4.9
N x S " House	9.1

Line Service

Main is 48 ft. W x E line

Work done April 21, 1965

(over)

48' of 1" cop.:	Main to property line.	\$	45.12
Labor.		\$	13.80
1 1" corporation,	fig. 438 - Red Hed.	\$	
1 1" cop. to cop. stop,	fig. 415.	\$	
1 Caldwell stop box,	complete - long	\$	
Carting.		\$	5.--
Tapping machine use.		\$	5.--

Trench dug and back-filled by owner's
 plumb equipment.