

Lot 57

c/o David A. Medeiros, Treas.
1045 Beverly St.
April 22, 1964

#26665 Tower Construction Co.
S. S. Churchill St., W x Barnard St.

Please install 1" Copper service to
supply ranch house. Main to be exten-
ded.

Measures of 1" curb stop:

W x W line of Barnard St.	251.3
N x S line of Churchill St.	8.0
W x E line of house	10.8

Line Service

Main is 19 ft. N x S line

Work done May 8, 1964

19 ft. of 1" cop: Main to line.....	16.15
Labor.....	13.34
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 418.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Motocrane use.....	3.50
Loader use.....	3.50