

Lot 223

22 Tarkiln Hill Rd.

May 25, 1964

#26695

D.J.Realty

N.W.Cor.Long View Rd., & Pine Hill
Dr.

Please install 1" Copper service to
supply bungalow. Main to be extended.

Measures of 1" curb stop:

N x W line Pine Hill Drive(north)	100.5
E x W line Longview Road	6.0
S x N line house	15.9
E x house	30.5

Main is 14 ft. E x W line
Work done June 23, 1964

12 ft. 1" cop: Main to 2 ft. out line.....	\$ 10.20
Labor.....	\$ 13.28
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00
Loader use.....	\$ 3.50
Motocrane use.....	\$ 3.50
1 1" copper coupling, A-1552.....	\$

Owner's plumber supplied and installed 32 ft.
 1" copper from 2 ft. outside property line to
 meter inside cellar