

20 Maple Ave.,
Springfield, N. J.

July 6, 1964

#26744 Antone Britto
S. S. Seymour St., W x Point St.

Please install 3/4" Copper Service
to supply bungalow. Lay with drain.
To replace 5/8" Ser. #21619 to be
discontinued.

34 ft. 3/4" cop: 18' out - 16' in.....	\$	21.08
Labor.....	\$	17.58
1 3/4" corporation, fig. 438, R.H.....	\$	
1 3/4" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	3.00
Loader use.....	\$	7.00

20 Maple Ave.,
Springfield, N.J.

July 6, 1964

#26744 Antone Britto
S.S. Seymour St., W x Point St.

Measures of 3/4" curb stop:

W x W line Point St.	291.6
N x S line Seymour St.	8.0
W x E line house	5.7

Laid with drain

Main is 18 ft. N x S line

Work done August 4, 1964

