

4F Adams St.

July 27, 1964

#26754

Mandel Guilherme deSilva Martins
N.S. Adams St., E x Myrtle St.

Please install 1" Copper service to
supply bungalow. Lay with drain.

Measures of 1" Gurb Stop:

W x W line	Reynolds St.	140.3
S x N	" Adams St.	8.7
W x E	" House	1.4

Laid with drain

Main is 32 ft. S x N line

Work done September 3, 1964

(over)

Corporation is 2 ft. E x Stop Box

52' of 1" cop.: 19' ins. 33 ft. out..	\$ 44.20
Labor.	\$ 33.00
1 1" corporation, fig. 438 - Red Hed. .	\$
1 1" cop. to cop. stop, fig. 415 -R. H. .	\$
1 Caldwell stop box, complete - long. .	\$
Carting.	\$ 5.00
Tapping machine use.	\$ 5.00
Loader use.	\$ 7.00
Compressor use.	\$ 1.50
1 street cut: 8' x 2 1/2' Warrenite . . .	\$