

22 Tarkiln Hill Rd.

August 3, 1964

#26779

D.J.Realty

W.S.Valley Rd., S x Valley Rd.(N)

Please install 1" copper service
to supply bungalow. Main to be extended.
Lot 149.

Measures of 1" Copper Stop:

| | |
|---------------------------|-------|
| S x S line Valley Rd. (N) | 114.3 |
| E x W " Valley Rd. | 4.8 |
| S x N " House | 10.8 |
| E x E " House | 39.7 |

Main is 14 ft. E x W line

Work done February 24, 1965

(over)

| | | |
|--------------------------|----------------------|-------|
| 107' of 1" cop.: | Main to 2 ft. inside | |
| curb stop. | | 9.87 |
| Labor. | | 12.63 |
| 1 1" corporation, | fig. 438 - Red Hed. | |
| 1 1" cop. to cop. stop, | fig. 415. | |
| 1 Caldwell stop box, | complete - long. | |
| Carting. | | 5.-- |
| Tapping machine use. | | 5.-- |
| 1 1" cop. to cop. oplg., | A-1552. | .26 |

Owner's Equip. dug and filled trench
 Owner's plumber supplied and installed
 40 ft. of 1" copper from the point 2 ft.
 inside the curb stop to the meter inside
 the building.