

Tel: 4-6932

30 Capitol St.

August 13, 1964

#26794

Joanna H. Saulnier

S.S. Capitol St., W x Brock Ave.

Please install 3/4" copper service to  
supply 2 family house. Lay with drain.

MEASURES OF 3/4" CURB STOP:

|                        |       |
|------------------------|-------|
| W X W LINE BROCK AVE.  | 112.3 |
| N X S LINE CAPITOL ST. | 14.0  |
| W X E LINE HOUSE       | 8.0   |
| N X N LINE HOUSE       | 40.6  |

THE MAIN IS 18 ft. N X S LINE.

WORK DONE DEC. 7, 1966

57 ft. cop. by owner      18 ft. outside      39 ft. inside

Labor.. . . . .

1-3/4" Corp. tap R. H. . . . .

1-3/4" Curb stop R. H. . . . .

1-Buffalo Stop Box (Long bottom) . . . . .

Carting . . . . .

Mueller tapping machine use . . . . .

Service laid with drain

2-3/4" Meter Couplings.. . . .

No Compressor

All digging and back filling done by owner.

Abraham

Breton

A. Pacheco