

Lot 100.

535 Barnard St.

Sept. 30, 1964

#26822

Tower Construction Co.

S.S. Westgate St., W x Barnard St.

Please install 1" copper service to
supply bungalow. Mainto be extended.

Measures of 1" Curb Stop:

W x W line Barnard St.	173.0
N x S line Westgate St.	8.0
E x W line house	4.9

Main is 18 ft. N x S line

Work done November 17, 1964

46 ft. 1" cop: 18' out - 28' in.....	\$ 43.24
Labor.....	14.06
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	5.00
Tapping machine use.....	5.00
Motocrane use.....	7.00
Loader use.....	3.50