

Tel: 4-0212

684 Summer St.

October 14, 1964

#26838

Florence Wood

S.E.Cor. Garfield & Summer Sts.

Please install $3/4$ " copper service
to supply bungalow. Lay with drain.

Measures of $3/4$ " Curb Stops:

E x E line Summer St.	53.1
-----------------------	------

N x S line Garfield St.	7.7
-------------------------	-----

W x E line house	13.5
------------------	------

Laid with drain

Line Service

Main is 18' N x S line

Work done December 8, 1964

11 ft. 3/4" cop: Main to curb stop.....	\$ 19.92
Labor.....	\$ 25.30
1 3/4" corporation, fig. 438, R.H.....	\$
1 3/4" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long....	\$
Carting.....	5.00
Tapping machine use.....	3.00
Loader use.....	7.00

Owner's plumber supplied and installed 11 ft.
 3/4" copper tubing from curb stop to meter
 inside cellar.