

429 Prescott St.

March 8, 1965

#26942

Laurier R. Dumas

S.W. Cor. Armsby St., & Metcalf St.

Please install 1" Copper service
to supply cottage. ~~Lay with drain.~~

Measures of 1" Curb Stop:

E x E line Pine Grove St.	508.0
N x S line Armsby St.	7.4
E x W line house	5.0

Main is 18 ft. N x S line

Work done March 31, 1965

45 ft. of 1" cop: 18' out - 27' in.....	\$	42.30
Labor.....	\$	29.28
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	10.50
1 street cut: 8' x 2' Dirt		
1 sidewalk cut: 10' x 2' Dirt		