

Tel. 5-4992 168 Worcester St.
May 10, 1965

#26980 Donald C. Whelan
N. E. Cor. Hawes & Brockton Sts.

Please install 1" Copper service to
supply Split-level home. ~~Lay with~~
~~drain from Brockton St. to box inside~~
property.

Measures of 1" Curb Stop:

E x E line Hawes St.	62.4
S x N line Brockton St.	8.6
E x E line house	14.0
Main is 32 ft. S x N line	
Work done July 23, 1965	

108 ft. 1" cop: 32' out - 76' in.....	\$	108.00
Labor.....	\$	51.00
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....		5.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	17.50
1 sidewalk out: 10' x 2' Dirt		
1 street cut: 20' x 2' Penetrating MacAdam\$		
1 1" cop. to cop. cplg., A-1552. . \$		