

Tel. 5-1077 407 Park Ave.

June 2, 1965

#26999 Paul Lapolla
E. S. Dana St., N x Tarkiln Hill Rd.

Please install $3/4$ " Copper service to &
supply bungalow. Main to be extended. 50

Measures of $3/4$ " curb stop:

N x N line Tarkiln Hill Rd.	254.4
W x E " Dana St.	4.5
N x S " House	3.4

Main is 36 ft. W x E line

Work done June 24, 1965

(over)

59' of 3/4" cop.:	36' out.	23' ins.	.\$	44.84
Labor.	.	.	.	19.02
1 3/4" corporation,	fig. 438	- Red Hed	.\$	
1 3/4" cop. to cop. stop,	fig. 415	.	.\$	
1 Caldwell stop box,	complete	- long	.\$	
Carting.	.	.	.\$	5.--
Tapping machine use.	(drilling)	.	.\$	3.--
Motocrane use.	.	.	.\$	7.--
Loader use	.	.	.\$	3/50
1 st. cut:	22' x 2 1/2'	dirt		
1 sidewalk cut:	10' x 2 1/2'	dirt		
1 8"x 3/4" #1159	Dresser D. S. Saddle	.\$		