

22 Tarkiln Hill Rd.

September 7, 1965

#27074

D. J. Realty

S. S. Valley Rd. E x Hillcrest Rd.

Please install 1" copper service to supply home. Lot 29⁴ Main to be extended. Meter inside cellar wall.

Measures of 1" Curb Stops

W x W line Pine Hill Drive	154.0
N x S " Valley Rd.	5.0
E x W " House	4.7
N x N " House	36.7

Main is 1¹/₂ ft. N x S line

Work done October 28, 1965

(over)

14' of 1" cop.:	Main to Property Line.	\$	14.--
Labor.		\$	11.40
1 1" corporation,	fig. 438 - Red Hed	\$	
1 1" cop. to cop. stop,	fig. 415 - R. H.	\$	
1 Caldwell stop box,	complete - long.	\$	
Carting.		\$	5.--
Mueller B-100 Tapping Machine Use.		\$	5.--
1 1" cop. to cop. cplg.,	A-1552.	\$	
2 1" meter couplings @ 2.25 ea.		\$	4.50

Trench dug and backfilled by owner
 Owner's plumber supplied and installed 34 ft.
 of 1" copper tubing from the property line to
 Meter inside the building.