

22 Tarkiln Hill Rd.

September 7, 1965

#27087

D. J. Realty N.W. COR VALLEY CT & VALLEY RD

~~W.S. Valley Ct. N x Valley Rd.~~ (LORETTA) 5/25/66

Please install 1" copper service to supply home. Lot 292. Main to be extended. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Hillcrest Rd. 115.7

S x N " Valley Rd. 5.3

E x W " house (Lot 296) 12.5

Main is 36 ft. N x S line

Work done October 29, 1965

(over)

37' of 1": 36' out. 1' ins.	\$ 37.--
Labor.	\$
1 1" corporation, fig. 438 - R. H.	\$
1 1" cop. to cop. stop, fig. 415.	\$ 19.02
1 Caldwell stop box, complete - long	\$
Carting.	\$ 5.--
Mueller Tapping machine use.	\$ 5.--
Motorcrane use.	\$ 7.--
2 1" meter couplings @ 2.25 ea.	\$ 4.50

Trench backfilled by owner