

22 Tarkiln Hill Rd.

October 25, 1965

#27130

D. J. Realty

N.S. Longview Rd. (N)

E x Longview Rd. (W)

Please install 1" copper service to supply bungalow. Main to be extended. Lot 224. Meter inside cellar wall.

Measures of 1" Curb Stop:

N x N line Pine Hill Dr.	203.0
S x N line Longview Rd.	4.9
N x N line house	4.0
E x E line house	42.9

Main is 31 ft. S x N line

Work done May 3, 1966

69 ft. 1" cop: 31' out - 38' in

Labor.....	\$	
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Buffalo stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
2 1" meter couplings..@ 2.25.....	\$	4.50

Trench dug and backfilled by owner
Owner supplied all copper tubing