

22 Tarkiln Hill Rd

October 25, 1965

#27134

D. J. Realty

N.S. Longview Rd. (N)

E x Longview Rd. (W)

Please install 1" copper service to supply bungalow. Main to be extended. Lot 228. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Longview Rd(W)	245.3
S x N line Longview Rd(N)	4.0
W x E line house	0.2
S x " line house	36.5

Main is 14 ft. N x S line

Work done May 4, 1966

66 ft. 1" cop: 31' out - 35' in
 Labor.....
 1 1" corporation, fig. 438, R.H.....
 1 1" cop. to cop. stop, fig. 415.....
 1 Buffalo stop box, complete - long.....
 Carting..... 5.00
 Mueller tapping machine use..... 5.00
 2 1" meter couplings..@ 2.25..... 4.50

All copper tubing supplied by owner
 Trench dug and backfilled by owner