

22 Tarkiln Hill Rd.

October 25, 1965

#27138

D. J. Realty

N.S. Longview Rd. (N)

W x Longview Rd. (E)

Please install 1" copper service to supply bungalow. Main to be extended. Lot 232. Meter inside cellar wall.

Measures of 1" curb stop:

W x W line Longview Rd. (E) 268.9

S x N line Longview Rd. (N) 4.6

E x W line house 1.5

N x N line house 29.2

Main is 14 ft. S x N line

Work done August 18, 1966

* 60 ft. 1" cop: 31' out - 29' in	
Labor.....	\$
1 1" Mueller corporation, H-15303.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Buffalo stop box, complete - long.....	\$
Carting.....	5.00
Mueller tapping machine use.....	5.00
2 1" meter couplings..@ 2.25.....	4.50

Owner dug and backfilled trench
 Owner supplied all copper tubing