

22 Tarkiln Hill Rd.

October 25, 1965

#27139

D. J. Realty

N. S. Longview Rd. (N)

W x Longview Rd. (E)

Please install 1" copper service to supply
bungalow. Meter inside cellar Wall. Lot 233
Main to be extended.

Measures of 1" Copper Curb Stop:

W x NW line Longview Rd. (E)	190.0
S x N " " " (N)	5.0
E x W " House	0.7
S x S " "	31.5

Main is 34 ft. S x N Line

Work done October 10, 1966

62 ft. of 1" cop.: 34' out. 28' inside.	by owner	
Labor.		\$ 10.00
1 1" corporation - Mueller		\$ 1.50
1 1" cop. to cop. stop - Mueller		\$.50
1 Buffalo stop box, complete		\$.50
Carting		\$ 5.00
Tapping machine use		\$ 5.00
2 1" meter couplings @ 2.25 ea.		\$ 4.50

Owner dug and backfilled trench