

22 Tarkiln Hill Rd

#27141

October 25, 1965

D. J. Realty

~~N. S. Longview Rd. (N)~~

~~W x Longview Rd. (E)~~

E. S. Birchwood (E)

Dr. S x Ivy Rd.

Please install 1" copper service to supply bungalow. Main to be extended. Lot 235. Meter inside cellar wall.

Lot 235
MEASURES OF 1" CURB STOP:

N X N LINE LONG VIEW RD. (N)

75.2

W X E LINE BIRCHWOOD DR. (E)

5.5

W X W LINE HOUSE

30.5

THE MAIN IS 26 FT. W X E LINE

WORK DONE AUG. 17, 1967

THIS IS A LINE SERVICE.

36 FT. OFF 1" COP. BY OWNER, 36 ft. outside

Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop Box. Complete Long bottom	\$
Carting	\$
1-8" X 1" Dresser saddle	\$
2-1" meter couplings	\$
D-4 Tapping machine use.	\$

41734

All copper tubing supplied by owner.

New Bedford Water Dept. supplied 1-8" X 1" Dresser saddle

Trench dug and backfilled by owner.

Contractor will maintain all cuts.