

22 Tarkiln Hill Rd.

October 25, 1965

#27143

D. J. Realty

E. S. Longview Rd. (E)

S x Longview Rd. (N)

Please install 1" copper service to supply bungalow. Main to be extended. Lot 237. Meter inside cellar wall.

Measures of 1" Curb Stop:

S x S line Longview Rd(N)	28.0
W x E line Longview Rd(E)	3.0
S x N line house	28.0
W x W line	33.5

Main is 14 ft. E x N line

Work done April 22, 1966

DRILLING

64 ft. 1" cop: 31' out - 33' in

Labor.....	\$	
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Mueller stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
2 1" meter couplings..@ 2.25.....	\$	4.50

Trench dug and backfilled by owner
Owner supplied all copper tubing