

22 Tarkiln Hill Rd. ✓

October 25, 1965

#27156

S. S. Longview Rd. (N)

W x Longview Rd. (E)

Please install 1" copper service to supply
bungalow of D. J. Realty. Main to be extended.
Lot 243. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line Longview Rd.	303.6
N x S line Longview Rd	5.6
E x W line house	4.2
N x N line house	33.1

Main is 14 ft. N x S line

Work done June 6, 1966

44 ft. 1" cop: 14' out - 30' in	
Labor.....	\$
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Buffalo stop box, complete - long.....	\$
Carting.....	\$ 5.00
Mueller tapping machine use.....	\$ 5.00
2 1" meter couplings...@ 2.25.....	\$ 4.50

All digging by owner

All copper tubing supplied by owner