

Tel. 5-4217

618 Church St.

October 29, 1965

#27169

Ronald Dumas

W.S. Oliver St., N x Tarkiln Hill Rd.

Please install 1" copper service to supply
Cape Cod home. Lay with drain. Meter inside
cellar wall.

Measures of 1" Curb Stop:

S x S line Brockton St.

334.4

E x W line Oliver St.

7.5

S x N line house

10.3

Service was laid with drain

Main is 18 ft. E x W line

Work done Dec. 17, 1965

46 ft. 1" cop: 18' out - 28' in.....	\$	46.00
Labor.....	\$	18.66
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
Loader use.....	\$	3.50
2 1" meter couplings...@ 2.25 ea.....	\$	4.50