

286 Pleasant St.

November 24, 1965

#27183

William Carmo

S.E. cor. Smith St. & Liberty St.

Please install 1" copper service to supply  
ranch home. Lay with drain. Meter inside  
cellar wall.

Measures of 1" Curb Stop:

|                        |      |
|------------------------|------|
| S x S line Smith St.   | 17.5 |
| W x E line Liberty St. | 6.5  |
| N x N line house       | 2.5  |
| W x W line house       | 47.0 |

Service partly laid with drain

Main is 82 ft. W x E line

Work done Jan. 20, 1966

|                                                      |          |
|------------------------------------------------------|----------|
| 11 ft. 1" cop: Floor to under foundation....         | \$ 11.00 |
| Labor.....                                           | 86.28    |
| 1 1" corporation, fig. 438,,.....                    | \$       |
| 1 1" cop. to cop. stop, fig. 415.....                | \$       |
| 1 Caldwell stop box, complete - long.....            | \$       |
| Carting.....                                         | 5.00     |
| Mueller tapping machine use.....                     | 5.00     |
| Loader use.....                                      | 14.00    |
| Compressor use.....                                  | 6.00     |
| 1 street cut: 19' x 2 $\frac{1}{2}$ ' Warrenite..... | \$       |
| 1 street cut: 5' x 2 $\frac{1}{2}$ ' Warrenite.....  | \$       |
| 2 1" meter couplings..@ 2.25.....                    | \$ 4.50  |
| 1 1" copper coupling, A-1552.....                    | \$       |
| Owner supplied and installed 120 ft. 1"              |          |
| from main to inside building                         |          |