

Tol. 2-9300

124 Harvard St.

April 21, 1966

#27230

William Carter, Jr.

S.E. Sutton St., W x Highland St.

Please install 1" copper service to supply
ranch home. Lay with drain. Meter inside
cellar wall.

Measures of 1" Curb stop.

W. x W. line Highland St. 295.0

N. x S. line Sutton St. 8.0

W. x E. line house 4.1

N. x N. line house 22.0

Service laid with drain

Main is 18ft. N. x S. line

Work done July 8, 1966

18ft. 12" cop. out-- 26ft. in. 44ft. -1"	
Labor.....	\$
1-1 1/4" corporation, fig. 438, R.H.....	\$
1-1" cop. to cop. stop H-15303, Mueller...	\$
1 Buffalo stop box, complete-long.....	\$
Carting.....	\$ 5.00
Mueller tapping machine use.....	\$ 5.00
2-1" meter couplings..@ 2.25.....	\$ 4.50
Loader use.....	\$ 7.00