

Tel. 5-4217

618 Church St.

#27233

April 25, 1966

Ronald Dumas

St.

N.S. Cummington St. Ex Pine Grove

Please install 1" copper service to supply
bungalow. Lay with drain. Lot 13. Meter in-
side cellar wall.

Measures of 1" Carb Stop:

E x B line Pine Grove St. 126.6

S x N line Cummington St. 7.4

E x W line house 16.2

S x S line house 31.3

Laid with drain

Main is 36 ft. S x N line

Work done May 4, 1966

64 ft. 1" cop: 36' out - 28' in	
Labor.....	\$
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Buffalo stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00
Loader use.....	\$ 10.50
1 8" x 1" Dresser D.S. Saddle.....	\$
2 1" meter couplings...@ 2.25.....	\$ 4.50
1 street cut: 6' x 2' Dirt	

Owner supplied all copper tubing