

205 Municipal
Bldg.

June 9, 1966

#27261

City of New Bedford

N.S. Elm St., W x Summer St.

Please install $1\frac{1}{2}$ " copper service to supply
playground. Meter - in box on taker's land. No
charge - Materials to be replaced by Park Dept.

Measures of $1\frac{1}{2}$ " Curb Stop:

W x W line Summer St.	112.2
S x N line Elm St.	7.0
W x E line Meter Box	2.4

Main is 31 ft. S x N line

Work done June 16, 1966

60 ft. $1\frac{1}{2}$ " cop: 31' out - 29' in

Labor.....	\$	
1 $1\frac{1}{2}$ " corporation, fig. 438, R.H.....	\$	
2 $1\frac{1}{2}$ " cop. to cop. stop, fig. 415.....	\$	
2 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Drilling machine use.....	\$	8.00
1 8" x $1\frac{1}{2}$ " Mueller D.S. Saddle.....	\$	
Compressor use.....	\$	6.00
1 street cut: 6' x $2\frac{1}{2}$ ' Warrenite.....	\$	
1 sidewalk cut: 8' x $2\frac{1}{2}$ ' Cement.....	\$	
Park Dept. will replace all material used		

Ser.# 27261 1 $\frac{1}{2}$ "

Measures for stop to control shower:

W x W line Summer St.	112.2
N x N line Elm St.	25.5
N x Center of Meter Box	19.8

• 7 • 9