

Tel. 3-1294

Sept. 2, 1966

469 Slocum Rd.
No. Dartmouth

#27318

John C. Sylvia
Pier #4, E. S. x Railroad Tracks
N x Pier #3

Please install $3/4$ " copper service to supply restaurant. Replaces $5/8$ " Ser. #21745, to be discontinued. Meter - inside bldg. Order meter set when turned on.

Measures of $3/4$ " Curb Stop:

N x N line	Pier #3	34.1
E x E	" Building	3.4
S x N	" Building	3.5

Work done September 8, 1966

Jo. Rem
9/21/77
(over)

Cop. tubing supplied by owner

1 3/4" cop. to cop. stop, fig. 415 - R. H..	\$	
1 3/4" corporation, fig. 438 - Red Med.	\$	
1 Buffalo Stop Box, complete.	\$	
Carting	\$	5.00
Tapping machine use.	\$	3.00
Lander use	\$	3.50
2 3/4" meter cplgs. @ 1.75 ea.	\$	3.50
1 street cut: 8" x 2" Warrenite - west side	\$	
Labor	\$	24.78

Trench dug by owner