

Tel. 51743

22 Tarkiln Hill Rd.

September 21, 1966

#27347

D. J. Realty

N. S. Birchwood Dr., E x Ivy Rd. W

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 320

MEASURES OF 1" CURB STOP:

E X E LINE IVY RD. (W)	103.6
S X N LINE BIRCHWOOD DR. (N)	5.5
E X W LINE HOUSE	1.0
S X S LINE HOUSE	31.5

THE MAIN IS 36FT. S X N LINE
WORK DONE AUG. 11, 1967

64 ft. of 1" cop. by owner, 36 ft. outside, 28 ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop box. Complete long bottom . .	\$
D- 4 Tapping machine use	\$
2-1" meter couplings	\$

1-8" X 1" Dresser saddle supplied by owner.

All copper tubing supplied by owner.

All digging and backfilling done by owner.

Contractor will maintain all cuts.